

C.S.

PUBLIC WORKS.

1926.

(Point William Light)

No.

147/26

SHI/NAV/1 # 13

Col. Engineer.

"L"

SUBJECT.

1926

11th March.

MAINTENANCE OF POINT WILLIAM LIGHT

1926.

Previous Paper.

108/25.

MINUTES.

PA 11/2/27

1 Minute from Col. Engineer of. 11 March. 1926.

*H.S.* Submitted for information.

*J.D.*  
12/3/26

*H.S.*

Map for lantern room should be added  
of them as two spar pans

13 March 1926

Colonial Engineer. To you accordingly

*J.D.*  
13/3/26

The Hon: Colonial Secretary.

Subsequent Paper.

Noted.

2. Draft indent for panes and fittings also Indent in quadruplicate submitted herewith for approval and forwarding.

C.E. 21/4/26.

*R.M. Massey*

Dealt with in M.P.E. 137

43/28

13

No.

(It is requested that, in any reference to this letter, the above Number and the date may be quoted.)

MINUTE.

11th March 1926.....19



From The Colonial Engineer.

Letter, "L".....

THE COLONIAL SECRETARY,

Stanley, Falkland Islands.

I beg to report that I visited the Point William Light on the 1st March and put the new sunvalve on service. The light is now in good order.

2. The pattern of mantle of the new sunvalve is not the same as the ~~origin~~ original one supplied consequently the spares now in hand will not fit. The new pattern is an improvement on the old being provided with means for ventilation.

3. Two panes of lantern house are cracked and will have to be renewed in the near future.

*R. Stanley*

Col; Engineer. 11/3/26.