

C.S.

PUBLIC WORKS

(Bridges)

1925.

No. 173/25

C.E. "B"

H. H. R. Gresham

SUBJECT.

1925

Erection of Bridge across Murrell Stream.

9th March

Previous Paper.

MINUTES.

PA 20/3/25

Letter from manager of S.P.Co of 9th March 1925 - Eng

12

Plan of proposed bridge

Y.B. submitted with plan of proposed bridge

13 March 25

H.C.S.

a bridge at place proposed will be an advantage to farms on east of Salvador Water + design appears suitable.

2. Will the Colonial Engineer please arrange for purchase from Ingham Island Company + also the Company of the Materials required.

3. The expenditure would be charge to head XVIII from 1. Bone Bridge st. Dr. 13 March 25.

Subsequent Paper.

Accordingly
14/3/25

The Hon. Col. Secy.,

Noted.

2. F.R. to cover cost of materials submitted herewith.

3. Arrangements are being made for purchase and issue to F.I.Co. of materials required,

Proposedly.
Colonial Engineer.

The Hon. Col. Treas.,

16/3/25.

Passed to you with F/R.

Proposedly.
Colonial Engineer.

16/3/25.

F.R. covered in M.P. 10/25.

Y.R. The F.R. is submitted in 14/10/25

18/3/25
18 March 1925

Act. ① saying that the increased strike for material has been accepted and that the C.I. has been requested to arrange for the necessary payment

18/3/25

order to the Falkland Islands Co. Ltd.

14.11.25

The Falkland Islands Company, Limited,

Stanley,

9th March, 1925.



Sir,

With reference to a conversation between His Excellency the Governor and our Director, Mr Markham Dean, and also to my interview with His Excellency of to-day's date, I beg to furnish you with a list of materials which will be necessary for the erection of a bridge, 10 feet wide, over the Murrell Stream. This bridge will be situated in the direct track from the North Camps East of Salvador Waters, and will be of great assistance to those camps as well as our own Port Louis Section. A new gate will be placed in our fence on the North side of the stream at the nearest suitable place to the bridge.

2. The estimate, amounting to £ 42, which I showed to the Governor this morning, was for an 8 foot bridge, but at his suggestion, in which we quite concur, the width has been altered to 10 feet, which increases the estimate to about £ 52. His Excellency was good enough to say that the Government would defray the cost of the material, whilst the Company on our part agree to convey the material to the site and to erect the bridge with the least possible delay after dipping at Port Louis has been completed.

3. I shall be obliged if you will inform me whether the increased estimate is accepted, in order that the larger sizes of wood may be set aside.

I am,

Sir,

Your obedient servant,

W. H. Gresham
Manager.

The Honourable

The Colonial Secretary,

Stanley.

ESTIMATE FOR BRIDGE

42 ft long x 10 ft wide.

Stringers	132 ft 3 x 9 Red Pine @ 1/10	£ 12. 2. --
Decking (S.P.)	41 lengths 12' x 12" x 2 1/4" @ 10/-	20. 10. --
Piles (S.P.)	12 lengths 9' x 8" x 8" @ 20/-	12. -- --
Cross Heads and Stays (S.P.)	12 lengths 12' x 6" x 3" @ 5/6	3. 6. --
1 cwt nails		1. 17. 6.
Uprights above Stage, S.P.	6 lengths 12' x 3" x 3" @ 3/-	18. --
Battens above Stage (S.P.)	32 lengths 12' x 3" x 1" @ 9d	1. 4. --
Slipping Battens,	8 lengths 12' x 2" x 1 1/2" @ 11d	7. 4.

£ 52. 4. 10.
=====

Stanley, F.I.
9th March, 1925.


W. A. Gresham
1925

75

mp 172/100


BRIDGE 42 ft x 10 ft

END VIEW



SCALE $\frac{1}{4}$ in = 1 ft

SIDE VIEW



173/25.

20th March,

21

Sir,

With reference to your letter of the 9th of March, enclosing a list of the materials necessary for the erection of a bridge, 10 feet wide, over the Murrell River, I am directed by the Governor to inform you that your estimate of £52 4/10 has been accepted, and that the Colonial Engineer has been requested to arrange for payment of this sum to the Falkland Islands Company.

I am,

Sir,

Your obedient servant,

H. Henniker-Heaton,

Colonial Secretary.

The Manager of the Falkland Islands Coy., Ltd.,
Stanley.