

PUBLIC WORKS.

(Drains)

No. 106/21.

C.S.

The Governor.

SUBJECT.

192 1

14th January.

Previous Paper.

Construction of drains in Government House Gardens.

MINUTES.

(1)

Minute from H. E. of the 14th January, 1921. *Encl (1)*

(2)

Colonial Engineer,

For your reply, please.

for C.S.  
14th January, 1921.

The Hon. Col. Secy.

I estimate the cost of drainage under

(1) to be about £10.

Under (2) a large main drain is required to carry the water from the hill. This drain will have to pass through the garden. Cost of necessary pipes etc., including freight, £181-with Labour £200.

The necessary material has been included in Indent No. 55 of 22/2/21.

*R.A.B.*  
C.E.  
23/2/21.

Subsequent Paper.

Regatta

January 10<sup>th</sup> 1921

### Drainage for Government House Garden

On account of surface water running down so gardeners cottage & into government garden and yard it is necessary to have a drain about 20 yds to west of cottage. It is essential that the drain should have a fall to the North Paddock, and also to the East so as to carry off all surface water.

The present drain running from West to East is useless, as the water collects in the center & runs into the garden more so than it did previous to drain being made.

A.W. Benton.

H.C.S.

Will you please ask Colonial Engineer to prepare estimate of cost of

- (1) Drain to West of Gardeners cottage - about 20 yds
- (2) Putting drain (to East of garden) which runs West to East in poor state of repair + adjusting levels.

2. These works require to be carried out in connection with preparation of seed beds + nursery for fruiting experiments.

J.M.

14<sup>th</sup> January 1921.